


**20% COMPONENT OF THE IRA UTILIZATION  
FOR THE 1ST QUARTER, CY 2020**

Province Tarlac , City or Municipality: MONCADA

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
I.Social Development (pls list down specific project)								
1.Construction of of Health Center at Brgy. Baquero Sur	Brgy. Baquero Sur, Moncada, Tarlac	2,000,000.00	Jan. , 2020	June,2020		-		
2. Construction of Day Care Center at Brgy. Calamay	Brgy. Calamay, Moncada, Tarlac	2,000,000.00	Jan. , 2020	June,2020		-		
3. Improvement of Public Plaza and Auditorium		7,000,000.00	Jan. , 2020	June,2020		-		
II.Economic Development (pls list down specific project)								
1) Farm to Market Road at Brgy. San Roque	San Rooque, Moncada, Tarlac	3,000,000.00	Jan. , 2020	Dec., 2020				
2) Farm to Market Road to Barangay Villa	Villa, Moncada, Tarlac	3,000,000.00	Jan. , 2020	Dec., 2020				
3) Brgy. Road at Purok Camia and Dona Aurora connected to Santan & Orchids , Brgy. San Leon	San Leon, Moncada, Tarlac	1,949,838.40	Jan. , 2020	Dec., 2020				
4) Amortization of Loans		13,000,000.00	Jan. , 2020	Dec., 2020		2,460,405.27		
a) Construction of Day Care Centers								
b) Concreting of Roads								
c)Acquisition/Purchase of :								
1) Heavy Equipment								
2) Dump Trucks								
d) Construction of Public Cemetery								
Total		<b>31,949,838.40</b>				<b>2,460,405.27</b>		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
**EMILIA S. QUILET**  
 Municipal Budget Officer

  
**ESTELITA M. AQUINO**  
 Municipal Mayor

49,019,794.54

