



**20% COMPONENT OF THE IRA UTILIZATION  
FOR THE 2ND QUARTER, CY 2019**

Province Tarlac , City or Municipality: MONCADA

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
I. Economic Development (pls list down specific project)								
1. Construction of Market Stalls-Fruits Section Phase 11	Moncada, Tarlac	5,170,000.00	Jan. , 2019	Dec. , 2019		-		
2. Rehabilitation of Roofing Public Market\ (Fish Section/Vegetables (Loan Amortization)	Moncada, Tarlac	2,000,000.00	Jan. , 2019	Dec. , 2019		-		
3. Loan Amortizations		10,560,342.09	Jan. , 2019	Dec. 2019	75%	7,973,179.09	n/a	on-going
II. Social Development (pls list down specific project)								
a) Construction of Health Center Camp. # 2	Moncada, Tarlac	1,020,000.00	Jan. , 2019	June '19	100%	1,012,328.00	n/a	completed
b) Construction of Covered Court Sta. Monica	Moncada, Tarlac	6,000,000.00	Jan. , 2019	Dec. 2019		-		
c) Construction of Day Care Center/EC Lapsing ( San Pedro, Tolega Norte, Atencio )	Moncada, Tarlac	1,693,980.71	Jan. , 2019	Dec. , 2019	100%	515,535.00		completed
d) Repair of Lapsing E/S		515,550.00	Jan. , 2019	Dec. , 2019				
e) Construction of Public Plaza Façade (Left and Right Wing Plaza)		1,000,000.00	Jan. , 2019	Dec. , 2019		-		
f) Installation and Maintenance of Street Lights System (Public Plaza, Pob. 1,2 & 4	Moncada, Tarlac	600,000.00	Jan. , 2019	Dec. , 2019	50%	299,000.00	n/a	on-going

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
**EMILIA S. QUILLET**  
 Municipal Budget Officer

  
**ESTELITA M. AQUINO**  
 Municipal Mayor

49,019,794.54

