


20% COMPONENT OF THE IRA UTILIZATION
FOR THE 2ND QUARTER, 2021

Province, City or Municipality: MONCADA

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No of Extensions if any	Remarks
					% of Completion	Total Cost Incurred to Date		
1. Social Development(pls list down specific project)								
1) Construction of 3 Classroom School Bldg San Juan Elementary School	San Juan, Moncada Tarlac	4,926,000.00	Jan ' 21	Dec.'21		-		
2) Construction of Covered Court at Brgy Aringin Calamay	Aringin, Moncada, Tarlac	5,300,000.00	Jan' 201	Dec.'21		-		
						-		
11. Economic Development (pls list specific project)								
1. Concreting of Sitio Mabololo Road along Banaoang East - Baquero Sur	Baquero Sur, Moncada, Tarlac	6,248,000.00	May 4,2021	Dec' 21	95%	5,344,129.05		on-going
2. Concreting of Jacinto Road along Poblacion #1-Camposnto 1 Sur	Camposanto 1 -Sur, Moncada, Tarlac	3,000,000.00	Jan' 21	Dec' 21		-		
3. Improvement of Sitio Bulog Road Shoulder along Sta Maria- Sta Lucia East	Sta Maria , Moncada, Tarlac	700,000.00	Jan. 21	Dec 21`		-		
4. Construction of Perimeter Fence and upgrading of Municipal Cemetery 3	Moncada, Tarlac	3,826,000.00	Jan. 21	Dec 21`		-		
5. Loan Amortization- Construction of Day Care Center, Concreting of Roads, Construction of Cemetery 11 / Acquisition/ Purchase of Heavy Equipment/ Dump Truck		10,159,312.00	Jan 21	Dec. 21		5,823,020.59		on-going
TOTAL		34,159,312.00				11,167,149.64		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


EMILIA S. QUILET
Budget Officer


ESTELITA M. AQUINO
Municipal Mayor