


20% COMPONENT OF THE IRA UTILIZATION
FOR THE 1ST QUARTER, 2022

Province, City or Municipality: MONCADA

Program or Project	Location	Total Cost	Date Started	Target	Project Status		No of	Remarks
				Completion Date	% of Completion	Total Cost Incurred to Date	Extensions if any	
1. Social Development(pls list down specific project)								
1) Construction of Multi-Purpose Hall Senior Citizen - Phase 11	Public Plaza, Moncada Tarlac	1,833,482.00	Feb. 21,2022	April 9,2022	55.34%	1,014,592.63		on going
2) Construction of Covered Court (Phase II) at Brgy Aringin	Aringin, Moncada, Tarlac	5,289,760.00	Feb. 24,2022	Dec. 2022	83.76%	4,430,610.00		on going
3) Construction of one (1) classroom Madrasah Education Program at MNCES	MNCES, Camp. 1 Norte, Mda., Tarlac	1,821,500.00	March 22,2022	June 21,2022	-			on going
11. Economic Development (pls list specific project)								
1. Construction of Local Access Road at Sitio Ragsak FMR	Ablang-Sapang, Mda. Tarlac	911,985.00	Feb 11, 2022	March 27,2022	-			on going
2.Slope Protection of Creek	Banaoang West, Moncada, Tarlac	527,537.91	Feb 24, 2022	March 15,2022	100.00%	527,537.91		completed
3. Construction of Multi-Purpose Drying Pavement	Brgy. Burgos, Mda., Tarlac	839,488.00	March16,2022	April 10,2022	-			on going
4. Construction of three (3) units Steel Foot Bridge	Tolega Sur, Mda., Tarlac	2,285,679.00	March 25,2022	Dec. 2022	-			on going
5. Construction of Local Access Road at Sitio Namnama FMR	Ablang-sapang, Mda., Tarlac	1,633,511.00	March 24,2022	Dec. 2022	-			on going
6. Construction of Local Access Road at Zone 4	Banaoang West, Mda., Tarlac	1,882,600.00	March 25 ,2022	Dec. 2022	-			on going
7. Construction of Local Access Road at Tablatin and Arlantic St.	Tolega Sur, Mda., Tarlac	1,575,704.00	March 24,2022	Dec. 2022	-			on going
8. Construction of Local Access Road at Liwliwa FMR	Sta. Maria, Mda., Tarlac	7,040,635.00	March 31,2022	Dec. 2022	-			on going
TOTAL		25,641,881.91				5,972,740.54		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.



Budget Officer-OIC



ESTELITA M. AQUINO
Municipal Mayor